PLAN TAKEOFF DATA COLLECTION FORM FOR PROJECT: Spec #2 R14-149 (Garage specs**)**

Set up to match **REScheck** requirements for both UA and Performance inputs. Remember to enter '4' sides:



Component	Assembly	Area sq/ft	Orientation	Cavity 'R'	Cont 'R'	'U' value	'SHGC'	Comments
Ceiling	Truss	768.0		38				Garage
Wall #9	2x6 16 o/c	324.0	Front- South	19				Front
Doors	<50%	216.0				0.15		Overhead doors (18x8 + 9x8)
Wall #10	2x6 16 o/c	198.0	Left- East	19				Left
Door	<50%	21.0				0.15		Side entry
Wall #11	2x6 16 o/c	108.0	Rear- North	19				Rear partial to ambient (36-24=12)
Wall #12	2x6 16 o/c	198.0	Right- West	19				Right
Floor	Slab on grade	157.0			0.0			Slab to ambient (116-24=92>amb