PLAN TAKEOFF DATA COLLECTION FORM FOR PROJECT: Spec #2 R14-149

Set up to match **REScheck** requirements for both UA and Performance inputs. Remember to enter '4' sides:



Component	Assembly	Area sq/ft	Orientation	Cavity 'R'	Cont 'R'	'U' value	'SHGC'	Comments
Ceiling	Truss	1539.0		49.0				All
Ceiling	Access	4.0		20.0				2- R10 layers of foam
Wall #1	2x6 16 o/c	504.0	Front- South	19				Front: 56 x 9 = 504
Window	DP Lo-E	48.0				0.29	0.28	All
Door	< 50%	42.0				0.15		R-6.5
Wall #2	2x6 16 o/c	306.0	Left- East	19				Left: 34 x 9 = 306
Window	DP Lo-E	27.0				0.29	0.28	All
Wall #3	2x6 16 o/c	504.0	Rear- North	19				Rear: 56 x 9 - 504
Window	DP Lo-E	76.0				0.29	0.28	All
Door	>50%	39.71				0.27	0.30	Patio Slider
Wall #4	2x6 16 o/c	315.0	Right- West	19				Right: 35 x 9 = 315
Window	DP Lo-E	23.0				0.29	0.28	All
Wall #5 (Rim)		66.5	Front	19				Front Rim area: 11-7/8" TJI (Batt)
Wall #6		23.5	Left	19				Left
Wall #7		56.0	Rear	19				Rear
Wall #8		35.0	Right	19				Right
Basement #1	8" Poured	532.0	Front		10			Front: 66.5 x 8 = 532.0
Basement #2		188.0	Left		10			Left: 23.5 x 8 = 188.0
Basement #3		448.0	Rear		10			Rear: 56.0 x 8 = 448
Basement #4		280.0	Right		10			Right: 35 x 8 = 280.0